



Gates Chili Central School District

Board Report - January 2019

The Gates Chili Central School District Project, Phase 1.1 is currently on hold due to the inclement weather. Once the ground freezes, the Site Contractor will be back on-site to install the stone. The Roofing Contractor has completed their portion of the project, last part was the completion of the stairs on the High School Roof. The schedule was established based on winter months prohibiting work production due to weather conditions.

Phase 1.1 Athletic Field


Work Completed in December

- The Site Contractor is continuing to work on underground drainage and installation of stone on the Turf Field, weather permitting.
- The Roof Contractor completed the stairs on the High School Roof.
- The Electrical Contractor has completed the installation of the Musco Light Poles.

Projected Work for January

- The Site Contractor is scheduled to start on the Scoreboard Foundations.
- The Electrical Contractor is on-site as needed.

Construction Work is 35% Complete



- Outstanding Construction Work
- Completed Construction Work

Phase 1.1 Pictures

Stairs installed on High School Roof



Site Work is on-going as weather permits





Gates Chili Central School District

Board Report - January 2019

The Gates Chili Central School District Project, Phase 1.2 & 1.4 is currently underway. General Conditions are being processed for Contractors to ensure they are in compliance with District regulations. The Site, Electrical and General Contractors are scheduled to begin in January.

Phase 1.2 Florence Brassier and 1.4 Paul Road

Work Completed in December

- All Contracts, Bonds and Insurance have been sent in for all Contractors.

Projected Work for January

- The Site Contractor has installed the access road at Florence Brassier and is digging the foundation for the addition.
- The Electrical Contractor is working on temporary power for the addition at Florence Brassier.
- The General Contractor is scheduled to start the foundations on the 15th of January.

Construction Work is 0% Complete



Phase 1.2 & 1.4 Pictures—Drainage at Florence Brassier



Temporary Door Installed at Florence Brassier



Driveway Installed at Florence Brassier





Gates Chili Central School District

Board Report - January 2019 Phasing Schedule

Phase 1.3 Middle School

SED Submission 6/25/2018

Construction Start 6/3/2019*

Construction Completion 7/26/2021*

Phase 1.5 High School

SED Submission 8/31/2018

Construction Start 7/8/2019*

Construction Completion 3/1/2021*

Phase 1.6 Walt Disney and Neil Armstrong Elementary

SED Submission 2/7/2019*

Construction Start 1/23/2020*

Construction Completion 9/15/2021*

Phase 1.7 District Wide EPC

SED Submission 9/10/2018

Construction Start 3/26/2019*

Construction Completion 10/7/2019*

* Dates indicated are Estimated